



Verification	Originator	Approved	Issued
Initials	TH	ST	ST
Date	09262014	12/15/2014	12/15/2014

### Title: COFL-GTL -ED-4.3.3-4 Objectives, Targets and Programs Action Plan-Electricity Consumption

<b>Document Name:</b> Improve Electrical Efficiency	<b>Facility Affected:</b> George T. Lohmeyer Regional Wastewater Plant (GTL)
<b>Start Date:</b> December 1, 2013	<b>Relevant Process:</b> Reduction of electrical consumption
<b>Date Fully Completed:</b> June 7, 2020	<b>Related Significant Aspect or Legal and Other Requirement:</b> Electricity Consumption
<b>1.0</b>	<b>Person Responsible for Overall Action Plan:</b> Regional Wastewater Facility Manager
<b>2.0</b>	<b>Goal Statement:</b> To reduce electrical consumption via energy conservation efforts and plans.
<b>3.0</b>	<b>Objective:</b> Reduce electrical consumption by 20% by 2020 as measured by reduction of Kilowatt Hours electrical consumption.
<b>4.0</b>	<p><b>Measurable Target and completion date:</b></p> <ol style="list-style-type: none"> <li>1. Effluent Pump Operation Strategy modification completed by December 2017.</li> <li>2. Infiltration and Inflow (I&amp;I) evaluation and reduction completed by June 07, 2020.</li> <li>3. Installation of power conditioners on three motor control centers (MCC) by July 31, 2015.</li> <li>4. Replace 1 Main Air Compressors at Cryogenic plant by August 2017.</li> <li>5. Evaluation of VPSA (Vacuum Pressure Swing Adsorption) option to replace the current Cryogenic facility by December 2018.</li> </ol>



<b>5.0</b>	<p><b>Strategy:</b></p> <ol style="list-style-type: none"> <li>1. Identify and modify operational strategies that can help reduce electrical consumption.</li> <li>2. Evaluation of VPSA to replace cryogenic facility.</li> <li>3. Initiation and completion of projects to reduce Infiltration and Inflow.</li> <li>4. Protect Variable Frequency Drives (VFD) and reduce electrical consumption.</li> <li>5. Maintain capacity to Main Air Compressors until VPSA option has been implemented.</li> </ol>
------------	--

### 6.0 Program Plan

Task	Responsible Individual	Implementation Schedule	Date Task Completed	Comments
Target 1: Effluent Pump Operation Strategy				
1. Perform pre analysis of energy usage	Outside Contractor	1/2/2015 – 3/31/2015	3/27/15	Pending University of Miami agreement. As of 12/02/2014 process initiated. Monitors collected by UM on 1/27/15. BCI monitoring software installed 2/10/15 and in service 3/4/15. Received energy audit report from UM 3/27/15.
2. Review Effluent Pump Operation Strategy	Chief Wastewater Operator	4/1/2015-6/30/2015	3/4/15	3/4/15 Pumps placed in most efficient strategy matrix based on recommendations of BCI



Task	Responsible Individual	Implementation Schedule	Date Task Completed	Comments
3. Review efficiency of strategy	Regional Wastewater Facility Manager	7/1/2015-9/30/2015	4/16/16	The result of this event was an increase of the Peak Demand from 1480KW to 2156KW, which equates to an additional Peak Demand charge of \$5,891.
4. Improve operating strategy for pumps	Process Control Engineer	10/1/2015-3/31/2016	4/16/16	Completed
5. Operate with new strategy	Chief Wastewater Operator	10/2/2015-9/30/2016	4/16/16	Completed
6. Perform post analysis of energy usage	Outside Contractor	10/1/2016-3/31/2017		
1.				
2.				
3.				
4.				
5.				
6.				



Task	Responsible Individual	Implementation Schedule	Date Task Completed	Comments
Target 3: Infiltration and Inflow reduction in Collection System				
1. Replacement or rehabilitation of leaking sewer lines <ul style="list-style-type: none"> <li>a. Conduct pre-analysis of I&amp;I flow</li> <li>b. Analyze condition of sewer lines in five basins</li> <li>c. Review Report</li> <li>d. Secure contractors for work.</li> <li>e. Conduct post-analysis</li> </ul>	Assistant Public Works Director-Utilities  Assistant Public Works Director-Engineering  Senior Project Manager Engineering  Distribution and Collection Manager	10/1/2014 – 9/30/2018		<b>CCTV inspection and evaluation began 10/2014.</b> \$5 M of work has been completed TOs of \$4.7 M issued for basins D40, A21,A18, D43, B1, A19 and A7. 99% of CCTV complete in D43, and A21. 100% of CCTV completed in A-18 and B-1. 100% of CCTV mainlines and 50% of laterals completed in A-19 42,141 LF lined Project specifications are under review to bid a new contract for a program valued at approximately \$25 M
2. Grouting or sealing of sewer lines and manholes		10/1/2014 – 9/30/2018		11 point repairs made 29 MH rehabbed



Task	Responsible Individual	Implementation Schedule	Date Task Completed	Comments
a. Inspect existing manholes in five basins b. Complete work	Senior Project Manager Engineering  Distribution and Collection Manager			82 clean-outs installed 120 MH to be repaired. : 131 Cleanouts installed 3609 LF of laterals lined
Target 4: Install six power conditioning devices at Motor Control Centers (MCC)				
1. Evaluate need for additional devices	Regional Wastewater Facility Manager	10/01/2014 – 12/31/2014	11/30/14	Two units to be installed on MCC 11. Two units to be installed on MCC 12. Two units to be installed on MCC 6.
2. Procurement process	Regional Wastewater Facility Manager	1/01/2015 – 03/31/2015	2/20/15	Bid opened 2/10/15. PO paperwork submitted 2/12/15.
3. Installation and testing of equipment	Regional Wastewater Facility Manager	3/31/2015 - 7/31/2015	5/11/15	Two units installed 3/4/15 Four additional units installed by 4/21/15. Units performance tested 4/30/15 and report received 5/11/15.



Task	Responsible Individual	Implementation Schedule	Date Task Completed	Comments
Target 5: Replace 1 Main Air Compressor at Cryogenic Plant				
1. Develop bid specifications	Regional Wastewater Facility Manager	9/14/2015 – 12/31/2015	10/23/15	Decision, because of cost and future recommendations of Master Plan, to replace MAC A only with new.
2. Procurement process	Regional Wastewater Facility Manager	1/01/2016 – 03/31/2016	2/4/16	Bidding MAC 'A' to be replaced.
3. Replacement of MAC A commences	Regional Wastewater Facility Manager	4/1/2016 - 11/30/2016		
4.				
5. Set up maintenance plan for compressors	Regional Chief Operator/Chief Mechanic	1/1/17 – 1/31/17		



7.0	<b>Monitoring and Measurement Activities and Frequency:</b> Analysis will be performed pre and post construction of projects to determine the effectiveness of the energy savings to obtain the 20% reduction. Annual monitoring of electricity consumption to be performed thereafter.
8.0	<b>Reference to Related Procedures/Work Instructions/Tracking Spreadsheets:</b> Facility SOP's.
9.0	<b>Training Needs:</b> SCADA training As identified in COFL-GTL-ED-4.4.2-3 Annual ESMS Training Plan Reduce Electrical Consumption Job-Specific Training.
10.0	<b>Environmental Policy Commitment:</b> Practice "Sustainable Triple Bottom Line" that considers the environment, economy and social equity in all aspects of City's decision-making plans. Educate our employees by empowering them through training to promote environmental stewardship and sustainability.
11.0	<b>Importance Relative to other Objective &amp; Target Action Plans:</b> Reducing electrical consumption to help environment.
12.0	<b>Comments regarding current progress toward completion:</b>
13.0	<b>Management Review Dates</b> 08/31/2015, 2/26/16.
14.0	<b>Has Senior Management approved the resources necessary to implement this Objective and Target Action Plan?</b> Yes
15.0	<b>Date of Senior Management approval:</b> 9/4/2014

### 16.0 Revision Table

Rev. No.	Date	Revised by	Description
001	3/16/15	Pat Long	Updates
002	4/3/15	Pat Long	Revised measurement of savings parameter. Updated project comments.
003	5/13/15	Pat Long	Updates
004	7/10/15	Pat Long	Updates



Rev. No.	Date	Revised by	Description
005	8/13/15	Pat Long	Updates
006	9/14/15	Pat Long	Created target #5. Revised Management Review Date